

M/s. BKT – PMIW (JV)

Civil Contractor & Minerals Transporter & Supplier

Address: C/o. M/s. Birendra Kumar Tripathi, Near Guru Nanak School, 1254/Z9, P. P.

Compound, Main Road, Ranchi, P.O. & Dist – Ranchi, PIN – 834001, Jharkhand.

JV CONSTITUTES OF TWO PARTIES I.E. BIRENDRA KUMAR TRIPATHI("BKT") & PANDAVESWAR MINING & INDUSTRIAL WORKS ("PMIW")

Ref No. BKT/P&A/KAT-SWANG/2025-26/038

Date: 15/02/2026

To
The Project Officer
Govindpur Phase-II
Kathara Area

Ref: LOA No. CCL/GM(CMC)/KATHARA/NIT-33/GeM/LOA/2026/07

Subject: Month-wise Target as per Schedule of Work

Sir,

With reference to the above LOA, we request you to kindly accept the month-wise target as per the Schedule of Work for Govindpur Phase-II, Kathara Area. The detailed Schedule of Work is attached herewith for your kind perusal and approval.

Thanking you.

For BKT-PMIW (JV)

Authorized Signatory

M/s. BKT – PMIW (JV)

Civil Contractor & Minerals Transporter & Supplier

Address: C/o. M/s. Birendra Kumar Tripathi, Near Guru Nanak School, 1254/Z9, P. P.
Compound, Main Road, Ranchi, P.O. & Dist – Ranchi, PIN – 834001, Jharkhand.

JV CONSTITUTES OF TWO PARTIES I.E. BIRENDRA KUMAR TRIPATHI("BKT") & PANDAVESWAR MINING & INDUSTRIAL WORKS ("PMIW")

Schedule of Work	
Month Wise Target	
Target Quantity OB	3840905
Target Quantity RH OB	4264742
Total Quantity	8105646
Month	OB Qnty
Feb'26 (from 16th Feb'26)	65000
Mar'26	248000
1st Quarter Total	313000
Apr'26	550000
May'26	550000
June'26	550000
2nd Quarter Total	1650000
July'26	300000
Aug'26	300000
Sept'26	300000
3rd Quarter Total	900000
Oct'26	550000
Nov'26	550000
Dec'26	550000
4th Quarter Total	1650000
Jan'27'	550000
Feb'27	550000
Mar'27	550000
5th Quarter Total	1650000
Apr'27	550000
May'27	550000
June'27	550000
6th Quarter Total	1650000
July'27	292646
Total Quantity	8105646